

Metro Operations Center Building

March 31, 2019

Robert L. Scott

The building shell is complete, after some delays caused mostly by inclement weather.



The spray on closed cell insulation is scheduled next and should be completed by mid April.

Once that is done, the building crew will come back in and install liner panels around the inside perimeter of the building. The roll up doors should be installed by then, along with the electric openers.



When those things are accomplished, the contractor building the interior offices and bathrooms will start framing, working with the electrician and plumber.