

GALLINAS BRIDGE PROGRESS

1 AUGUST 2017

The photos below illustrate the recent activity on the bridge replacement project. Unfortunately, due to circumstances beyond our control, the start date slipped two months. We have since reworked the schedule and contracted for additional workers and longer hours in order to complete the project before Winter weather shuts us down. The project is still well within budget in spite of the costs associated with acceleration.

The first picture below is looking East from the West side. It shows the excavation and preparatory work for the East abutment, the drill rig pad for the center support pillars, and the drill rig pad for the East abutment pillars.

The second picture below shows the excavator with the hydraulic hammer attachment breaking up solid rock to get to the final grade for that abutment.

The third picture below shows the three rebar cages that will be placed inside the West pillar holes before the concrete is poured around them.





